

2016 Bond Report

October 2021 (November Board Meeting 2021)

Source	Budget	Received	Remaining
Bonds Issued (2000 Series)	12,500,000	12,500,000	0
Bonds Issued (2016 Series)	220,000,000	220,000,000	0
Land Sold	1,989,640	1,989,640	0
Erate	512,796	512,796	0
Interest Earned	5,607,030	5,607,030	0
Other	5,055,489	5,055,489	0
Total	245,664,955	245,664,955	0

16-17 Budget Fund 199 - General Operating Fund				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	11,131,556	11,123,468	0	8,088
Stadium (16-17 General Operating Fund Only)	7,131,556	7,131,556	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	0	0	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	7,131,556	7,131,556	0	0
Architectural & Engineering	0	0	0	0
Athletics Refresh (16-17 General Operating Fund Only)	700,000	700,000	0	0
Athletics Refresh	700,000	700,000	0	0
Fine Arts Refresh (16-17 General Operating Fund Only)	700,000	700,000	0	0
Fine Arts Refresh	700,000	700,000	0	0
Furniture Refresh (16-17 General Operating Fund Only)	300,000	292,417	0	7,583
Furniture Refresh	300,000	292,417	0	7,583
1:World (16-17 General Operating Fund Only)	2,000,000	1,999,495	0	505
1:World	2,000,000	1,999,495	0	505
Technology (16-17 General Operating Fund Only)	300,000	300,000	0	0
Technology	300,000	300,000	0	0

17-18 Budget Fund 199 - General Operating Fund				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	5,000,000	3,498,482	0	1,501,519
Athletics Turfs (17-18 General Operating Fund Only)	1,000,000	499,999	0	500,001
Athletics Turfs	1,000,000	499,999	0	500,001
Fine Arts Refresh (17-18 General Operating Fund Only)	1,000,000	998,487	0	1,513
Fine Arts Refresh	1,000,000	998,487	0	1,513
Furniture Refresh (17-18 General Operating Fund Only)	1,000,000	0	0	1,000,000
Furniture Refresh	1,000,000	0	0	1,000,000
1:World (17-18 General Operating Fund Only)	2,000,000	1,999,995	0	5
1:World	2,000,000	1,999,995	0	5

Fund 613 - 2011 Construction Fund				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	8,911,959	8,911,959	0	0
Stadium (2011 Construction Fund Only)	8,911,959	8,911,959	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	515,128	515,128	0	0
Pre-Construction Services - Manhattan	37,500	37,500	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	5,352,331	5,352,331	0	0
Architectural & Engineering	3,007,000	3,007,000	0	0

Fund 461 - Athletics Sports Advertising				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	100,000	100,000	0	0
Stadium (Athletics Sports Marketing Only)	100,000	100,000	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	0	0	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	100,000	100,000	0	0
Guaranteed Max Price (GMP)	0	0	0	0
Architectural & Engineering	0	0	0	0

Fund 614 - 2016 Construction Fund				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	242,090,000	222,910,076	6,715,744	12,464,181
Stadium (2016 Construction Fund Only)	53,493,258	53,493,258	0	0
Payment to City (Sewer & Turn Lanes)	936,126	936,126	0	0
FF&E	602,232	602,232	0	0
Technology	602,754	602,754	0	0
Easements	102,500	102,500	0	0
Testing	211,196	211,196	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	50,945,450	50,945,450	0	0
Architectural & Engineering	93,000	93,000	0	0
MHS Auditorium, Gym & Nat	26,765,243	26,761,107	3,530	606
FF&E	181,990	178,309	3,530	151
Technology	192,810	192,810	0	0
Testing	434,148	434,148	0	0
Guaranteed Max Price (GMP)	24,541,637	24,541,183	0	455
Architectural & Engineering	1,414,658	1,414,658	0	0
MNHS	12,739,134	12,739,134	0	0
Consultant	317,754	317,754	0	0
HVAC	2,648,178	2,648,178	0	0
Refresh	9,773,202	9,773,202	0	0
Valley Creek	3,001,592	3,001,592	0	0
Drainage Project	176,999	176,999	0	0
Consultant	69,825	69,825	0	0
Refresh	2,754,768	2,754,768	0	0
FF&E	0	0	0	0
Inflation	0	0	0	0
Technology	0	0	0	0
Testing	0	0	0	0
Guaranteed Max Price (GMP)	0	0	0	0
Architectural & Engineering	0	0	0	0

Glen Oaks	3,875,016	3,875,015	0	0
Consultant	92,200	92,200	0	0
HVAC	53,611	53,611	0	0
Refresh	3,729,205	3,729,205	0	0
FF&E	0	0	0	0
Inflation	0	0	0	0
Technology	0	0	0	0
Testing	0	0	0	0
Guaranteed Max Price (GMP)	0	0	0	0
Architectural & Engineering	0	0	0	0
MBHS Fine Arts	4,132,252	4,127,302	4,950	0
FF&E	10,546	10,546	0	0
Inflation	0	0	0	0
Technology	0	0	0	0
Testing	66,709	66,709	0	0
Guaranteed Max Price (GMP) & Refresh	3,808,595	3,803,645	4,950	0
Architectural & Engineering	246,402	246,402	0	0
CMS Fine Arts	3,855,108	3,855,108	0	0
FF&E	0	0	0	0
Inflation	0	0	0	0
Technology	0	0	0	0
Testing	51,750	51,750	0	0
Guaranteed Max Price (GMP) & Refresh	3,570,150	3,570,150	0	0
Architectural & Engineering	233,208	233,208	0	0
EMS Fine Arts	3,521,707	3,521,707	0	0
FF&E	0	0	0	0
Inflation	0	0	0	0
Technology	0	0	0	0
Testing	50,286	50,286	0	0
Guaranteed Max Price (GMP) & Refresh	3,260,017	3,260,017	0	0
Architectural & Engineering	211,404	211,404	0	0
Eddins	2,905,366	2,905,366	0	0
Consultant	86,973	86,973	0	0
HVAC	873,029	873,029	0	0
Refresh	1,945,364	1,945,364	0	0
Walker	2,788,026	2,788,026	0	0
Consultant	91,072	91,072	0	0
HVAC	886,282	886,282	0	0
Refresh	1,810,672	1,810,672	0	0
Wolford	4,081,688	4,081,688	0	0
Consultant	83,250	83,250	0	0
HVAC	1,159,832	1,159,832	0	0
Refresh	2,838,606	2,838,606	0	0
Malvern	4,558,355	4,213,599	11,903	332,853
Consultant	3,250	1,250	0	2,000
HVAC	1,224,397	1,224,397	0	0
Refresh	3,330,708	2,987,952	11,903	330,853
McNeil	4,506,482	4,163,249	78,104	265,129
Consultant	40,827	40,827	0	0
HVAC	1,121,574	1,121,574	0	0
Refresh	3,344,081	3,000,847	78,104	265,130
Caldwell	4,620,000	3,760,756	427,229	432,015
Consultant	80,000	80,000	0	0
HVAC	1,400,000	861,836	149,274	388,890
Refresh	3,140,000	2,818,920	277,955	43,125
Vega	4,480,000	3,629,787	273,472	576,741
Consultant	83,000	82,984	0	16
HVAC	1,400,000	1,064,585	101,700	233,715
Refresh	2,997,000	2,482,218	171,772	343,010
Johnson	2,870,856	2,870,856	0	0
Refresh	2,870,856	2,870,856	0	0
Serenity	791,051	0	0	791,051
Building	791,051	0	0	791,051

Health, Safety & Security	4,159,382	3,193,013	34,169	932,200
AED's & Scanners	289,000	283,895	0	5,105
Cameras	1,985,531	1,960,908	22,364	2,260
Fire Alarms	622,106	168,628	0	453,478
Playground Equipment	535,200	171,505	0	363,695
Primus Locks	334,898	238,440	0	96,458
Sidewalks	392,647	369,638	11,805	11,204
HVAC, Roof, End of Life	10,403,580	8,721,558	429,219	1,252,804
2011 Program Facility Upgrades	1,557,439	1,406,503	0	150,936
Bad Weather	1,175,825	1,143,837	31	31,957
Vans, Trucks, Trailers	737,212	709,998	0	27,214
Carpet	569,000	73,749	0	495,251
Electrical	330,700	221,482	50,950	58,267
Equipment	0	0	0	0
Flooring	313,801	263,301	48,513	1,987
HVAC	63,961	62,931	1,030	0
ITE & GE	0	0	0	0
Lighting	434,500	349,293	0	85,207
Paint	144,032	139,548	0	4,484
Parking	1,412,200	1,306,483	0	105,717
Plumbing	167,750	81,358	63,359	23,033
Roof	1,291,883	1,226,131	65,752	0
Transformer	0	0	0	0
Wash Stations	0	0	0	0
Water Coolers	24,522	24,522	0	0
Facility Upgrades	2,163,969	1,695,635	199,584	268,750
Boilers	10,812	10,812	0	0
Wall Finish	5,975	5,975	0	0
Transportation & Fueling	3,008,142	2,848,635	2,717	156,790
Fees & Equipment	556,237	546,590	2,717	6,930
Fencing	0	0	0	0
Fueling Center	0	0	0	0
Inflation	0	0	0	0
Paving	2,451,905	2,302,045	0	149,860
Athletic Turfs	8,261,825	7,561,493	674,681	25,651
Athletic Turfs	8,261,825	7,561,493	674,681	25,651
Athletics Refresh (2016 Construction Fund Only)	4,362,512	3,657,711	123,273	581,529
Athletics Refresh	4,362,512	3,657,711	123,273	581,529
Fine Arts Refresh (2016 Construction Fund Only)	4,300,004	3,537,998	604,649	157,357
Fine Arts Refresh	4,300,004	3,537,998	604,649	157,357
Furniture Refresh (2016 Construction Fund Only)	3,710,000	3,196,594	504,431	8,975
Furniture Refresh	3,710,000	3,196,594	504,431	8,975
Digital Marquees	988,273	968,249	6,195	13,829
Digital Marquees	988,273	968,249	6,195	13,829
Technology (2016 Construction Fund Only)	35,391,149	32,625,212	2,699,621	66,316
Technology	35,391,149	32,625,212	2,699,621	66,316
1:World (2016 Construction Fund Only)	14,320,000	14,307,895	0	12,105
1:World	14,320,000	14,307,895	0	12,105
Elementary #22	1,700,000	749,218	833,982	116,800
Elementary #22	1,700,000	749,218	833,982	116,800
Maintenance Building	4,500,000	0	0	4,500,000
Maintenance Building	4,500,000	0	0	4,500,000
Land Purchase	4,000,000	1,754,950	3,619	2,241,431
Land Purchase	4,000,000	1,754,950	3,619	2,241,431

Stadium & Event Center Funding Check				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Stadium (General Operating, 2011 Bond & 2016 Bond)	69,636,773	69,636,772	0	0
Payment to City (Sewer & Turn Lanes)	936,126	936,126	0	0
FF&E	602,232	602,232	0	0
Technology	602,754	602,754	0	0
Easements	102,500	102,500	0	0
Testing	726,324	726,324	0	0
Pre-Construction Services - Manhattan	37,500	37,500	0	0
Advent (Branding Contract)	100,000	100,000	0	0
Guaranteed Max Price (GMP)	63,429,337	63,429,337	0	0
Architectural & Engineering	3,100,000	3,100,000	0	0